


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1st QUARTER, CY 2015

Province of Nueva Vizcaya
Municipality of Villaverde

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Not of Extensions any
					% of Completion	Total cost Incurred to Date	
1. Construction/Expansion of Brgy. Health Station (Phase II)	Ibung, Villaverde, Nueva Vizcaya	P290,734.27	December 15, 2014	January 20, 2015	100%	P150,000.00	
2. Improvement/Expansion of Municipal Health Station/RHU	Municipal Hall Compound, Poblacion, Villaverde, Nueva Vizcaya	P1,175,723.94	December 15, 2014	March 21, 2015	100%	P606,250.00	
3. Rehabilitation of UMOC SWIP	Nagbitin, Villaverde, Nueva Vizcaya	P2,904,527.43	February 2, 2015	July 5, 2015	38.36%	P1,266,728.91	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


DOMINGO D. AFALLA
Municipal Accountant


ATTY. RONELE M.P. UBANDO-VALTORIBIO
Municipal Mayor