

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4TH QUARTER, CY 2015

Province of Nueva Vizcaya
Municipality of Villaverde

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Not of Extensions, if any	Remarks
					% of Completion	Total cost Incurred to Date		
1. Flood Control Project	Bintawan Sur & Bintawan Norte, Villaverde, Nueva Vizcaya	P4,891,290.79	August 24, 2015	March 20, 2016	69.68%	P1,723,007.63		on-going
2. Construction of Multi-Purpose Building	Poblacion, Villaverde, Nueva Vizcaya	P795,539.35	August 10, 2015	October 24, 2015	100.00%	P795,539.35		completed
3. Construction of Trading Post	Ibung, Villaverde, Nueva Vizcaya	P4,079,620.00	August 10, 2015	February 6, 2016	65.76%	P1,923,961.37		on-going
4. Core Local Road Construction/Maintenance/Rehabilitation	Ibung, Villaverde, Nueva Vizcaya	P2,424,602.30	July 7, 2015	October 6, 2015	100.00%	P2,424,602.30		completed
5. Rehabilitation of Umoc SWIP	Nagbitin, Villaverde, Nueva Vizcaya	P2,904,527.43	February 2, 2015	July 5, 2015	96.20%	P2,794,081.36		Work suspended as of June 10, 2015 (the only remaining work is the construction of Reinforced Concrete Intake Box w/c could not be accomplished due to high level of water impounded in the dam)

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


DOMINGO D. AFALLA
Municipal Accountant


ATTY. RONEL P. UBANDO-VALTORIBIO
Municipal Mayor