

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 2nd QUARTER, CY 2016

Province of Nueva Vizcaya
Municipality of Villaverde

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Not of Extensions, if any	Remarks
					% of Completion	Total cost Incurred to Date		
Construction of CASA de villaverde Phase I	Ibung, Villaverde, Nueva Vizcaya	P5,999,921.24	March 14, 2016	September 10, 2016	11.21%			on going
Construction of Multi-Purpose Shed	Ibung, Villaverde, Nueva Vizcaya	P1,029,933.38	March 21, 2016	May 21, 2016	78.48%			on going
Core Local Road Construction/Maintenance/R rehabilitation	Bintawan Sur, Villaverde, Nueva Vizcaya	P1,999,991.51	March 22, 2016	June 10, 2016	100%	1,939,607.40		completed
Core Local Road Construction/Maintenance/R rehabilitation	Ibung, Villaverde, Nueva Vizcaya	P999,950.63	March 22, 2016	May 11, 2016	100%	969,452.30		completed
Core Local Road Construction/Maintenance/R rehabilitation	Pieza, Villaverde, Nueva Vizcaya	P1,999,996.95	March 22, 2016	June 10, 2016	100%	2,088,134.27		completed
Flood Control Project (CHB Lined Canal & Box Culvert)	Ibung, Villaverde, Nueva Vizcaya	P2,279,962.33	March 22, 2016	July 25, 2016	56.05%			on going
Flood Control Project (Gabion Revetment with Mattress)	Bintawan Sur & Bintawan Norte, Villaverde, Nueva Vizcaya	P4,999,973.88	March 22, 2016	June 25, 2016	100%	4,981,348.90		completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD. DOMINGO D. AFALLA
Municipal Accountant

SGD. ATTY. RONELE DP. UBANDO-VALTORIBIO
Municipal Mayor