

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
FOR THE 2nd QUARTER, CY 2017

Province of Nueva Vizcaya  
Municipality of Villaverde

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Not of Extensions, if any	Remarks
					% of Completion	Total cost Incurred to Date		
Construction of 8 units Multipurpose Drying Pavement (MPPDP)	Villaverde	P1,713,431.14	12/28/2016	7/16/2017	87.50%	841,918.14	2	on-going
Construction/Rehabilitation/Repair/Upgrading and Improvement of Ibung Birthing Clinic	Ibung, Villaverde, Nueva Vizcaya	P1,975,004.79	5/8/2017	9/6/2017	24.03%	455,980.79		on-going
Construction of Casa de Villaverde Phase 2	Ibung, Villaverde, Nueva Vizcaya	P5,974,982.19	5/8/2017	2/3/2018	12.85%			on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**DOMINICO D. AFALLA**  
Municipal Accountant

  
**ATTY. RONELLE de RIBANDO-VALTORIBIO**  
Municipal Mayor