

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3rd QUARTER, CY 2017

Province of Nueva Vizcaya
Municipality of Villaverde

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Porjet Status | | Not of Extensions, if any | Remarks |
|---|---|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--|
| | | | | | % of Completion | Total cost Incurred to Date | | |
| Construction of Casa de Villaverde Phase 2 | Ibung, Villaverde, Nueva Vizcaya | P5,974,982.19 | 5/8/2017 | 2/3/2018 | 43.90% | | | on-going |
| Construction/Rehabilitation/Repair/Upgrading and Improvement of Ibung Birthing Clinic | Ibung, Villaverde, Nueva Vizcaya | P1,975,004.79 | 5/8/2017 | 9/27/2017 | 100% | P870,625.00 | 1 | completed |
| Construction of Eight (8) units Multi-Purpose Drying Pavement (MPDP) | Ibung, Villaverde, Nueva Vizcaya | P1,713,431.14 | 12/28/2016 | 7/16/2017 | 100% | P1,713,431.14 | 2 | completed |
| Core Local Access Road | Bintawan Sur, Villaverde, Nueva Vizcaya | P4,499,246.37 | 8/18/2017 | 12/30/2017 | 44.87% | | | on-going |
| Core Local Access Road | Nagbitin, Villaverde, Nueva Vizcaya | P3,007,047.93 | 8/18/2017 | 11/15/2017 | 50.85% | P1,529,165.04 | | on-going |
| Improvement of Morales-Mangkelleb Road | Ibung, Villaverde, Nueva Vizcaya | P1,548,625.38 | 8/14/2017 | 10/1/2017 | 44.62% | P690,948.77 | | Suspended as of September 14, 2017 (due to time needed for curing the half lane of the portland cement concrete pavement (PCCP)) |

| | | | | | | | | |
|------------------------|---|---------------|--|--|--|--|--|-------------------|
| Core Local Access Road | Ibung, Villaverde, Nueva Vizcaya | P4,461,688.43 | | | | | | NTP just received |
| Core Local Access Road | Bintawan Norte, Villaverde, Nueva Vizcaya | P3,685,935.47 | | | | | | NTP just received |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD. DOMINGO D. AFALLA
Municipal Accountant

SGD. ATTY. RONELIE dP. UBANDO-VALTORIBIO
Municipal Mayor

NONE