

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2017**

Province of Nueva Vizcaya
Municipality of Villaverde

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Porjet Status		Not of Extensions, if any	Remarks
					% of Completion	Total cost Incurred to Date		
Construction of Casa de Villaverde Phase 2	Ibung, Villaverde, Nueva Vizcaya	P5,974,982.19	5/8/2017	2/3/2018	68.61%	P2,845,362.99		on-going
Core Local Access Road	Bintawan Sur, Villaverde, Nueva Vizcaya	P4,499,246.37	8/18/2017	12/30/2017	100%	P4,437,000.00		COMPLETED
Core Local Access Road	Nagbitin, Villaverde, Nueva Vizcaya	P3,007,047.93	8/18/2017	11/15/2017	100%	P3,000,000.00		COMPLETED
Core Local Access Road	Ibung, Villaverde, Nueva Vizcaya	P4,461,688.43	9/18/2017	2/2/2018	78.26%	P2,633,049.00		on-going
Core Local Access Road	Bintawan Norte, Villaverde, Nueva Vizcaya	P3,685,935.47	9/18/2017	2/13/2018	48.38%	P1,068,013.29	1	on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD. DOMINGO D. AFALLA
Municipal Accountant

SGD. ATTY. RONELIE dP. UBANDO-VALTORIBIO
Municipal Mayor

NONE